



- Found 1" I.P. W/R.C.E. 13116 P.P. Flush per M.B. 210/76-78 & M.B. 152/12.
- ▲ Found 1" I.P. W/R.C.E. 30534 Tag Flush per M.B. 210/76-78. Destroyed during construction. Set ties prior to construction & re-set Spike & Washer stamped L.S. 7032 Flush, per ties. Note: Original ties per City Tie sheets: 4755.TIF & 4756.TIF were destroyed prior to construction.
- Set Ramset Nail on Top of Curb
- Set L.D. & T.K. on top of curb.

- × FD. Ramset Nail on T/C
- FD. LD. & TK. on T/C
- FD. "C" Nail on T/C
- Set LD. & TK. on T/C
- P.K. and City Engineer tag to be set @ surface after street construction is complete. (If possible)

Scale: .
 Date: .
 Drawn by: .
 F.B.: .
 TR-

OFFICIAL TIE PLAT

CITY OF RIVERSIDE

These ties are for the purpose of perpetuating the found monumentation. No claim is made as to the relationship of the points or lines shown hereon to true boundary locations.



Cadme MB: 49-3